

04/12/20 – 04/18/20

Design

- Comment resolution discussion with DCRA
- Address comments on permit application from DCRA
- Resubmittal of Comment Matrix for Submittal D
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter.
- Work on Permit applications for WMATA for Phase D
- Deliver hard copies of Submittal D to field office

Construction

Phase B

- Electrical Work – Pull cables, Installation of light pole foundation and light poles installation.
- Trail Work – Ditch excavation along the south side of the trail. Grading, place top soil and seeding. Install soil stabilization matting at the swale along the proposed trail

Phase D

- No work scheduled

04/19/20 – 04/25/20

Design

- Comment resolution discussion with DCRA
- Address comments on permit application from DCRA
- Notification plan discussion with WMATA
- Resubmittal of Comment Matrix for Submittal D
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter
- Work on Permit applications for WMATA for Phase D

Construction

Phase B

- Electrical Work – Electrical trench excavation, conduits installation, pull cables, and light poles installation

- Trail Work – Ditch excavation along the south side of the trail. Grading, place top soil and seeding. Install soil stabilization matting at the swale along the proposed trail

Phase D

- No work scheduled