



Infrastructure Project
Management Division (IPMD)
District Department of Transportation (DDOT)
55 M Street SE, 4th Floor
Washington, D.C. 20003
202.671-2800 | ddot.dc.gov

Metropolitan Branch Trail Design Build, South Segment,

DC CONTRACT NO. DCKA-2016-C-0044

FAP No.: STP-2016 (060)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT

06/17/2018 – 06/23/2018

Project Website: www.metbranchtrail-forttotten.com

For Additional Trail Information, please see www.metbranchtrail.com



Proposed Trail

1. EXECUTIVE SUMMARY

Project Description:

The planned Project consists of the design and construction of a new trail adjacent to CSX tracks and WMATA Red Line tracks along John McCormack Drive Northeast, adjacent to Fort Totten Metro Station, and on National Park Service property in Northeast Washington D.C. The trail begins approximately 1500 feet south of Bates Road Northeast on the east side of John McCormack Drive, extending north along the WMATA and CSX tracks to the Fort Totten Metro Station tie-in with First Place Northeast. An existing trail connection from Gallatin Road Northeast to the Fort Totten Metro Station will be reconstructed as a part of the Project.

The project is 83.15% federally funded with 16.85% funded by the District. DDOT issued the Notice to Proceed to the contractor, Potomac Construction, on October 31, 2017.

DDOT issued a Notice to Proceed to Alpha Corporation for construction management and inspection services on July 27, 2017.

Trail Work to be Performed:

- Replace existing street light poles with luminaires with new LED (Light-Emitting Diode) cobra head luminaires from the beginning point of the project south to Michigan Avenue;
- Provide mobilization and demobilization, provision and maintenance of Engineer's field facilities, field layout, employee training, and other incidental work required for a complete and quality finished product;
- Establish and maintain vehicular and pedestrian traffic including signs, barricades and other transition devices; reconfigure the devices in conjunction with changes in work areas and their removal and disposal upon project completion, including restoration of disturbed areas;
- Conduct clearing and grubbing, as required within the Limit of Disturbance;
- Remove unsuitable material, excavation, backfilling, and pervious paving to construct a new trail;
- Implement and follow guidelines to protect trees during construction;
- Provide ADA (Americans with Disabilities Act) compliant trail connections and pedestrian ramps;
- Provide retaining walls, as necessary, to stay within the Limit of Disturbance and minimize property impacts following visual requirements specified for retaining walls on National Park Service property;
- Provide new permanent regulatory and wayfinding signs for the trail and all trail connection intersections;
- Provide road and trail pavement markings;
- Provide landscaping within the Limit of Disturbance for the project including special requirements for landscaping on National Park Service property;
- Provide erosion and sediment control measures, storm water management facilities, including pervious asphalt pavement and bioretention facilities;
- Provide utility coordination, identification, location, and protection of all utilities encountered during design and construction, including relocation of Pepco poles along Aggregate Industries property; and;
- Provide new WMATA security fencing between the trail and CSX tracks.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Design Build Team:

- The Design Build contractor is working on the final design for Phases B and D.
- The Designer is combining Phase C with Phase D.
- Reviewing comments on Design Phase B.
- Submitting Phase A, Revision 2 Design.
- Coordinating boring for Phase B and D.
- Coordinating brush removal means and methods.

Consultant:

- WMATA is still reviewing Phase B.
- All parties except WMATA and Aggregate Industries (AI) are reviewing Phase A, Revision 2.
- AI and WMATA are reviewing Phase D, National Park Service (NPS) and CSX submitted comments.
- Worked on product submittals.
- Working to obtain required information for easement letters.
- Working on contract time extension.

3. MEETINGS / PROJECT COORDINATION

- Progress meeting will be held on Tuesday June 26, 2018 at 10:00 am.
- Coordinate with Aggregate Industries (AI) and DDOT about retaining wall design.

4. DAILY WORK PERFORMED

Sun.	06/17/18	No work scheduled.
Mon	06/18/18	Design work on going, addressing Submittal review comments.
Tue.	06/19/18	Design work on going, addressing Submittal review comments.
Wed.	06/20/18	Design work on going, addressing Submittal review comments.
Thu.	06/21/18	Design work on going, addressing Submittal review comments.
Fri.	06/22/18	Design work on going, addressing Submittal review comments.
Sat.	06/23/18	No work scheduled.

5. INSPECTION & MATERIAL TESTS PERFORMED

1. N/A

6. DBE PARTICIPATION SUMMARIES

1. DBE Goal for Contractor is 15%.
2. CM Services are being performed by DBE firms registered in the District. DBE goal is 10%.

7. ACCIDENTS / INCIDENTS

1. N/A

8. PHOTOS OF WORK PERFORMED THIS PERIOD



South end of Phase A looking north