

- **3/1/2020 - 3/7/2020**

- **Design**

- Comment resolution discussion with DCRA;
- Address comments on permit application from DCRA
- Notification plan discussion with WMATA;
- Resubmittal of Comment Matrix for Submittal D;
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter.
- Work on Permit applications for WMATA for Phase D

- **Construction**

- Phase B Trail Work – Excavate, install perforated underdrain and place stone at trench trail.
- Phase B Electrical Work – Excavate, backfill and compact electrical trench. Install conduits from MHs to light poles.
- Phase D – Install silt fence.

- **3/8/2020 – 3/14/2020**

- **Design**

- Comment resolution discussion with DCRA;
- Address comments on permit application from DCRA
- Notification plan discussion with WMATA;
- Resubmittal of Comment Matrix for Submittal D;
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter.
- Work on Permit applications for WMATA for Phase D

- **Construction**

- Phase B Trail Work – Excavate, install perforated of underdrain and placing stone at trench trail.
- Phase B Electrical Work - Backfill electrical trench. Install lightpoles foundation Phase B.
- Phase B Concrete Work – Place concrete Sta. 208+00
- Phase D – Install silt fence.
- Phase D – Clearing and Grubbing.