

03/15/20 – 03/21/20

Design

- Comment resolution discussion with DCRA
- Address comments on permit application from DCRA
- Notification plan discussion with WMATA
- Resubmittal of Comment Matrix for Submittal D
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter
- Work on Permit applications for WMATA for Phase D

Construction

- Phase B Trail Work – Excavate, install perforated underdrain and place stone at trench trail. Clean catch basin and replace top
- Phase B Electrical Work – Excavate, install conduits and back fill electrical trench. Pull cables and Install light pole foundations
- Phase D – Cut and remove trees.

03/22/20 – 03/28/20

Design

- Comment resolution discussion with DCRA
- Address comments on permit application from DCRA
- Notification plan discussion with WMATA
- Resubmittal of Comment Matrix for Submittal D
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter
- Work on Permit applications for WMATA for Phase D

Construction

- Phase B Trail Work – Asphalt paving MBT2. Switch pedestrian traffic to new trail, relocate Jersey Barrier and demolish light pole foundation
- Phase B Electrical Work – Excavate trench and install conduits
- Phase D – Tree cutting
- Phase D – Clearing and grubbing