

**04/19/20 – 04/25/20**

**Design**

- Comment resolution discussion with DCRA
- Address comments on permit application from DCRA
- Resubmittal of Comment Matrix for Submittal D
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter.
- Work on Permit applications for WMATA for Phase D
- Deliver hard copies of Submittal D to field office

**Construction**

**Phase B**

- Electrical Work – Pull cables, installation of light poles along the trail
- Trail Work – Ditch excavation along the South side of the trail. Grading, place top soil and seeding. Install soil stabilization matting at the swale along the proposed trail

**Phase D**

- No work scheduled

**04/26/20 – 05/02/20**

**Design**

- Comment resolution discussion with DCRA
- Address comments on permit application from DCRA
- Notification plan discussion with WMATA
- Resubmittal of Comment Matrix for Submittal D
- Resubmittal of Plans for Submittal D to DDOT and DC Water
- Obtain DC Water utility release letter
- Work on Permit applications for WMATA for Phase D

**Construction**

**Phase B**

- Electrical Work – Electrical trench excavation, conduits installation from light poles to manhole, and install light pole foundation
- Trail Work – Ditch excavation along the South side of the trail. Grading, place top soil and seeding. Install soil stabilization matting at the swale along the South side of the trail. Ditch construction, excavation and grading along North

Side of trail. Divert pedestrian traffic to the proposed trail, removal of jersey barriers.

#### **Phase D**

- Cut and remove trees
- Install silt fence
- Clearing and grubbing
- CSX flagger's operation and safety tool box talk